

1 STATE OF NEW YORK CITY OF YONKERS  
2 -----x  
3 Minutes of The Yonkers Joint Schools Construction Board  
4 Meeting held Remotely  
5 January 28, 2022 - 4:00 p.m.

6 -----x  
7 BOARD MEMBERS PRESENT:

- 8 MIKE SPANO, Mayor
- 9 ROBERT RIJOS, Member
- 10 RONALD MATTEN, Member
- 11 REVEREND STEVE LOPEZ
- 12 DEPUTY MAYOR ANTHONY LANDI
- 13 PASTOR JAMES HASSELL, Member
- 14 JOSEPH APICELLA, Member
- 15 DR. STEPHAN GIUFRIDA, Member
- 16 MARLYN ANDERSON, Secretary

17  
18 Other Attendees

- 19 SAVIN ENGINEERS (Shay Gavin, Kevin Austin)
- 20 LANDON & RIAN (Paula Wilkerson, Lloyd Dickerson, Stacey Beaumont)
- 21 VINCENT VOLINO, Associate Corporation Counsel
- 22 KAREN RAMOS, First Deputy Corporation Counsel
- 23 KG&D Architects (Russell Davidson)
- 24 JOHN CARR, Executive Director School Facilities Management
- 25 LEE PAVONE, Facilities Management



YJSCB 01/28/21 Mtg Minutes

- 1 00:00:02 MARLYN ANDERSON
- 2 So good afternoon everyone. This is the January
- 3 28th meeting for The Yonkers Joint Schools
- 4 Construction Board meeting and I would like to call
- 5 this meeting to order. So let's start with a roll call.
- 6 Mayor Mike Spano?
- 7 00:00:15 MAYOR SPANO
- 8 Here
- 9 00:00:16 MARLYN ANDERSON
- 10 Robert Rijos?
- 11 00:00:20 ROBERT RIJOS
- 12 Here
- 13 00:00:20 MARLYN ANDERSON
- 14 Thank you. Ronald Matten?
- 15 00:00:25 RONALD MATTEN
- 16 Here
- 17 00:00:25 MARLYN ANDERSON
- 18 Thank you.
- 19 00:00:27 STEVE LOPEZ
- 20 Hello everyone, how are you? Reverend Lopez
- 21 here.
- 22 00:00:31 MARLYN ANDERSON
- 23 I was just about to call you Reverend Lopez.
- 24 00:00:34 STEVE LOPEZ
- 25 Well, I apologize, but you sent a new meeting
- 26 (inaudible) I'm on the road I'm driving I can't read
- 27 my emails when I'm driving so I had to... that's why
- 28 I weren't there... John Carr's on the other link too
- 29 and so is Bill Jackson. So uh, woah! But I'm here...
- 30 praise the Lord.
- 31 00:00:51 MAYOR SPANO
- 32 Say amen.
- 33 00:00:52 MARLYN ANDERSON
- 34 OK, Pastor Hassell? I think he's joining later
- 35 00:00:57 MARLYN ANDERSON
- 36 Doctor Quezada?
- 37 00:00:59 MARLYN ANDERSON
- 38 Joseph Apicella?
- 39 00:01:02 JOSEPH APICELLA
- 40 Here
- 41 00:01:02 MARLYN ANDERSON
- 42 DR. STEPHAN GIUFRIDA
- 43 00:01:05 DR. STEPHAN GIUFRIDA
- 44 Here
- 45 00:01:06 MARLYN ANDERSON
- 46 Yes, that's our new board member, which we will
- 47 introduce shortly. So I believe we have a quorum.
- 48 let's get started. So the first order of business is
- 49 the approval of the Minutes. You were all sent the
- 50 minutes for the meeting to October the 5<sup>th</sup>,
- 51 November the 1<sup>st</sup> and December the 20<sup>th</sup> of 2021.
- 52 So for October the 5<sup>th</sup>,... 2, 3, 4... Pastor Hassell did
- 53 you join? Yes. Ok, gotcha. So now we're... I know
- 54 you just... right. So you just joined. We're just going
- 55 to go through the minutes, the approval of the
- 56 Minutes for October the 5<sup>th</sup>. So at that meeting
- 57 was the Mayor, Doctor Quezada, Pastor Hassell,
- 58 Robert Rijos, Ronald Matten and Joseph Apicella. I
- 59 believe we have a quorum to approve the Minutes.
- 60 Does anyone make, want to make a motion to
- 61 approve the Minutes for October the 5<sup>th</sup>?
- 62 00:02:07 STEVEN LOPEZ
- 63 Reverend Lopez, so moved.
- 64 00:02:11 MARLYN ANDERSON
- 65 Seconded? Yes, second it... I think we had a
- 66 second.
- 67 00:02:14 MAYOR SPANO
- 68 I thought Joe seconded.

YJSCB 01/28/21 Mtg Minutes

- 1 00:02:17 MARLYN ANDERSON
- 2 Joseph seconded? OK. Anyone not in favor of who  
3 picks? So all was approved.
- 4 00:02:29 MULTIPLE
- 5 Aye, aye, aye.
- 6 00:02:30 MARLYN ANDERSON
- 7 Thank you. So that's the motion to approve the  
8 Minutes have been passed. Next we hold the  
9 approval of the Minutes for November the 1<sup>st</sup>. At  
10 the meeting was the Deputy Mayor, Landi on  
11 behalf of the Mayor, Doctor Quezada, Pastor  
12 Hassell, Robert Rijos, and Joseph Apicella. Would  
13 anybody like to make a motion to approve the  
14 Minutes for November the 1<sup>st</sup>?
- 15 00:02:54 JAMES HASSELL
- 16 I so move.
- 17 00:02:56 MARLYN ANDERSON
- 18 Yes, seconded by.
- 19 00:03:00 ROBERT RIJOS
- 20 Seconded by
- 21 00:03:00 MARLYN ANDERSON
- 22 Any of those opposed? So those meeting minutes  
23 for November 1<sup>st</sup> have been passed and a motion  
24 to approve those minutes. So we have the meeting  
25 minutes for December the 20<sup>th</sup>, 2021. At the  
26 meeting was Deputy Mayor, yes, Landi, Doctor  
27 Quezada, Pastor Hassell, Robert Rijos, Reverend  
28 Lopez, Ronald Matten and Joseph Apicella. Would  
29 anybody like to make a motion to approve those  
30 Minutes from December 20<sup>th</sup>?
- 31 00:03:35 STEVE LOPEZ
- 32 I'll move
- 33 00:03:35 MARLYN ANDERSON
- 34 Seconded by? Seconded by?
- 35 00:03:42 RONALD MATTEN
- 36 Ron Matten, I'll second
- 37 00:03:44 MARLYN ANDERSON
- 38 Thank you. All those in favor? Any of those  
39 opposed? Motion has been passed and approval of  
40 the Minutes for December 20, 2021. So next we  
41 want to go to reports and updates. So Mayor since  
42 Doctor Quezada is not here, would you like to  
43 introduce the new board member?
- 44 00:04:09 MAYOR SPANO
- 45 Well, we all, I think most of us will already know  
46 the doctor, he's a good friend and somebody who  
47 comes highly recommended by some members,  
48 one particular member is a mutual friend of ours  
49 Doctor Castanero, who's a trustee in the Board of  
50 Education. A very well known doctor, very  
51 successful here in Yonkers and has been itching to  
52 do a little more for the community, and we're  
53 excited to have him so welcome.
- 54 00:04:43 DR. STEPHAN GIUFRIDA
- 55 Thank you, appreciate it.
- 56 00:04:46 MAYOR SPANO
- 57 Good to have you DR. STEPHAN
- 58 00:04:46 DR. STEPHAN GIUFRIDA
- 59 Thank you.
- 60 00:04:48 MARLYN ANDERSON
- 61 Welcome. Next are reports and updates. We have  
62 Community School 35. We're going to give a  
63 update from SAVIN and Russell Davidson from  
64 KG&D on the division. So Kevin.
- 65 00:05:02 KEVIN AUSTIN
- 66 Yes, thank you. With regard to the demo,  
67 everything is definitely moving and progressing  
68 well as far as our schedule. We're still on target to  
69 complete it by the end of February. Current work  
70 that is completed, includes the abatement, is 100%  
71 complete for the school building. We're close to  
72 the archdiocese access agreement for the  
73 protection of the Church that's required in order

1 for us to be able to complete the school building  
2 addition demolition since it's so close to the  
3 church, there has been no impact thus far. Well,  
4 we're close to having that. Also, we have no  
5 upcoming change orders...

6 00:05:45

7 Right?

8 00:05:46 RUSSELL DAVIDSON

9 Now you gotta get really close to apartment  
10 buildings to take part of the boundary that we've  
11 been doing.

12 00:05:50 KEVIN AUSTIN

13 I think we have you on John. Yes, sorry about that.

14 00:05:54 MAYOR SPANO

15 We can hear you. Maybe if you're not on, maybe  
16 just mute our phones guys.

17 00:06:03 MARLYN ANDERSON

18 Go ahead Kevin.

19 00:06:07 KEVIN AUSTIN

20 With regard to change orders, we have no new  
21 change orders, except we're excited about some  
22 additional credits that are coming due to the  
23 efficient payment processing that we have in  
24 place. We've been able to have a 2% discount  
25 against the entire contract and so to date we've  
26 been able to have or issue credits back to the  
27 board for \$40,000 and by the end of the project  
28 we're hoping to have that up to \$80,000 as a credit  
29 simply because of efficient processing of payments  
30 based on the contract. We have an update from  
31 the ICO from Landon and Rian pertaining to  
32 compliance on the diversity plan if you'd like to  
33 have an update for that.

34 00:06:53 LLOYD DICKERSON

35 Sure, good afternoon everyone. So I just wanted to  
36 go through our recommendations for the project.  
37 The four contractors that were selected. We did...

38 00:07:02 KEVIN AUSTIN

39 Well, I'm sorry this is on the, I'm sorry Lloyd, this is  
40 for the demo, just for the...

41 00:07:06 LLOYD DICKERSON

42 Oh the demo. Oh, I'm sorry. The demo, I'm sorry.  
43 Well Jodi, right now they're doing well right now.  
44 They have exceeded the projections that they  
45 previously had, so right now there, as far as the  
46 goals, everything is on track to be met. Actually a  
47 little better than what was projected.

48 00:07:30 ANTHONY LANDI

49 And we've had one complaint regarding debris on  
50 the sidewalk, I just need for you guys to take a look  
51 at it. Maybe the sidewalk should be closed, but the  
52 complaint came in regarding debris on the  
53 sidewalk.

54 00:07:43 KEVIN AUSTIN

55 I've made a note of that and will follow through on  
56 that, and the sidewalks will be closed. Once we  
57 have award for the new contractors, but we will  
58 make sure from today forward that that is given  
59 attention to. Now that's all we had for the demo.  
60 And I think you're muted, Marlyn.

61 00:08:08 MARLYN ANDERSON

62 Yes Russ, you have anything on the demo you want  
63 to discuss or you want us to move on to the  
64 construction?

65 00:08:14 RUSSELL DAVIDSON

66 No, let's move on to the construction.

67 00:08:16 MARLYN ANDERSON

68 Yes, all right Kevin you can start with construction  
69 updates.

70 00:08:21 KEVIN AUSTIN

71 Yes, give me one second here. Yes, so with regard  
72 to the recommendations that we've had pertaining  
73 to new construction of Community School 35, our  
74 contract name for the building, we went through

1 the bid opening that took place on December 17<sup>th</sup>  
2 and we have made recommendations to the board  
3 based on a number of factors, one being on is on  
4 January 4<sup>th</sup> we had bid qualification meetings to be  
5 able to review pertinent items pertaining to other  
6 bid to ensure that they understand the contract,  
7 the bid, what's required, that there were no issues  
8 on any of their submission. Again, these are very  
9 good bid numbers that came in, so we wanted to  
10 ensure that the schedule of values that were  
11 submitted were comparable to them  
12 understanding exactly what the job required.  
13 Those meetings were held with KG&D as the  
14 architects, engineers of Savin, CNPM, as well as  
15 representative from the City of Yonkers. So we  
16 went through those bid qualification meetings,  
17 three of them on January 4<sup>th</sup> and we had another  
18 one on January 7<sup>th</sup>. Each of the recommendations  
19 that were put forth were based on the lowest, in  
20 this case, responsible bidders, the four that were  
21 selected, of course, we were able to follow  
22 through with reference checks to ensure that the  
23 information that was submitted as well was  
24 validated with historical accuracy for jobs that  
25 were previously provided or completed by them.  
26 Additionally, we reviewed all the history again of  
27 projects that were done in the last five to 10 years  
28 that were comparable to a job this size in nature  
29 and based on all of those items, and finally, the  
30 review and comments back from purchasing and  
31 the IG that there were no issues pertaining to  
32 these contractors. Therefore, our recommendation  
33 was provided accordingly. Any particular questions  
34 on the four recommendations that were...?

35 00:10:54 JOSEPH APICELLA

36 Kevin, just a general question on the project.

37 00:10:55 KEVIN AUSTIN

38 Yes.

39 00:10:56 JOSEPH APICELLA

40 When you say they reviewed the references; calls  
41 were made to the references or were they read off  
42 of a sheet, a reference sheet?

43 00:11:09 KEVIN AUSTIN

44 No, for each of the, in the bid package it was a  
45 requirement that they would submit historical  
46 projects that they completed, references that we  
47 could validate; we made individual calls to each  
48 one of those references and we had a total  
49 specifically of 16 questions that we were  
50 highlighting pertaining to them actually being the  
51 prime contractor, the value of those contracts, the  
52 execution and performance of those contracts,  
53 change order issues, quality of work, being able to  
54 maintain the schedule, being able to work in  
55 conjunction with other contractors and any issues  
56 from the district or the owner of those projects.  
57 Based on those 16 questions that if our  
58 interviewers had any additional ones who were all  
59 either architects or CM's who made the calls. If  
60 they had any additional questions, they would  
61 elaborate, but none were provided so...

62 00:12:11 JOSEPH APICELLA

63 And you do the follow up; you said that you passed  
64 it by the IG. Were background checks done?

65 00:12:21 KEVIN AUSTIN

66 Yes, so based on our understanding the vendor  
67 Background Questionnaire that was, the Yonkers  
68 Vendors Background Questionnaire was submitted  
69 to each of, or part of the bid, and they were to  
70 provide back a completed vendor background  
71 reference questionnaire that went to purchasing  
72 and to IG, to the Inspector General and then over a  
73 course of a year they would look back to see  
74 whether or not in this, in this case some had  
75 actually bid on another job within a Yonkers in the  
76 last few months so they would not do a secondary  
77 background check. So from our information that  
78 we received, there was only one question that  
79 came up that we needed a response from one of  
80 the contractors. They responded accordingly and  
81 that there were no outstanding issues from the IG.

82 00:13:16 JOSEPH APICELLA

83 Thank you.

1 00:13:17 KEVIN AUSTIN  
2 You're welcome.  
3 00:13:21 MARLYN ANDERSON  
4 Russ anything from you.  
5 00:13:25 RUSSELL DAVIDSON  
6 Yes I wanted to share, uh, we think this is very  
7 good information.  
8 00:13:28 MARLYN ANDERSON  
9 That's good.  
10 00:13:30 RUSSELL DAVIDSON  
11 A very good result. I put a graph on the screen. I  
12 hope you can see it. Uhm, this is just the  
13 summaries. I wouldn't pay attention to the exact  
14 digits, but basically on the far right is the maximum  
15 budget for the project and on the far left was the  
16 initial budget once we expanded to include the  
17 Community School, element. So the red line is the  
18 budget and you can see that the estimates along  
19 the way were pretty much in line with the budget.  
20 Savin's was a little bit above the budget, but then  
21 the low bids came in right on budget and in this  
22 time of COVID, supply disruptions, and labor  
23 shortages, we think this is a really extraordinary  
24 result. So it's all good news and even the second  
25 low and third low bids would be awardable within  
26 your maximum budget. So I know that we were all  
27 cautious and a little anxious given the time in the  
28 economy that we're bidding this project. But you  
29 had really an unbelievable result with low bids  
30 within 1% of your budget and in terms of reference  
31 checks we also participated in that process. But  
32 actually all four contractors are contractors that  
33 our firm has worked with on very significant school  
34 projects, so we know exactly who we've got. Uhm,  
35 I would like to say they're all perfect, but they are  
36 general contractors and low bid contractors in the  
37 public bidding world and we had all very frank  
38 discussions between the School District, Savin, and  
39 our office, and we think we have a team that can  
40 get this building done and they're saying all the

41 right things at this phase. So we we're really in  
42 support of you awarding these bids today.  
43 00:15:19 KEVIN AUSTIN  
44 And one comment, too, with regard to the  
45 financials that was shown several things since this  
46 was originally submitted last year to SED for the  
47 financials, as well as to the comptroller's office. We  
48 have seen an increase in state aid for the  
49 Westchester County Regional Cost index improve  
50 as of just a month ago another 11% increase, so  
51 therefore they anticipating that costs are higher,  
52 so therefore they compensate the districts by  
53 increasing the regional cost factor or the maximum  
54 cost allowance. So we have another 11% that was  
55 determined since our last meeting that we are  
56 happy to report on. And also since our last report,  
57 there's been another 3% increase from SED on  
58 their maximum cost allowance as well. In essence,  
59 what that means is originally back in August of  
60 2020 through the end of that year you were  
61 looking at roughly \$68 to \$69 million in state aid as  
62 far as the maximum cost allowance on this building  
63 whereas of today, it's up to \$89 million dollars. So  
64 what that means in this case is of course the cap  
65 for the expenditure for this project was voted on  
66 to be at \$80 million. But that means you simply  
67 have additional funds that will be leftover should  
68 something come up in the next 5 to 10 years,  
69 because according to the legislation, that  
70 maximum cost allowance is good for ten years.  
71 That was the double MCA. So that's amazing in this  
72 time of bad news, kind of from inflation and other  
73 factors with pricing and equipment to have bids  
74 that would come in exactly on point with regard to  
75 our estimates, to have the regional cost index for  
76 Westchester County to increase, and for SED to  
77 increase the maximum cost allowance,  
78 respectively, is an incredible situation that we're  
79 in.  
80 00:17:30 RUSSELL DAVIDSON  
81 All good.  
82 00:17:33 MARLYN ANDERSON



1 You guys have any more questions about any of  
2 the bid selections?

3 00:17:39 ROBERT RIJOS

4 Yes, uh, question Kevin and Savin. But when we  
5 look at it, do you also take a look at the the  
6 amount of change orders and what that volume is  
7 across the different bidders? And is that a factor, I  
8 guess when you when you do your selection or  
9 when you make your recommendation?

10 00:18:00 KEVIN AUSTIN

11 A couple of items pertaining to that in our  
12 reference checks we inquire with regard to the  
13 change orders and in this instance there were  
14 none that were. They did not give us an amount, of  
15 course, you have to be judicious with regard to  
16 what you can ask and the information that they  
17 will provide. But there were no red flags pertaining  
18 to any of the reference checks that were provided.  
19 And the second item that we use is our own  
20 experience, as Russ said, both firms KG&D and  
21 Savin are very familiar with each of these  
22 contractors. We have them on current projects in  
23 some cases, so we know specifically if there are  
24 any issues and with regard to Piazza, given that  
25 they have the highest contract amount with \$36  
26 million for the bid, uh, we would definitely be  
27 concerned if there was an issue there in our  
28 experience and based on neighboring projects in  
29 Mount Vernon with gut renovations of Mandela  
30 and other schools, we they were very fair. Some of  
31 the items that came up were existing conditions.  
32 We are anticipating that we're not going to have  
33 similar situations because it's renovations that  
34 tend to create the unforeseen conditions that then  
35 lead to change orders. Well, in this case being a  
36 new school, the demo also having been  
37 completed, we do not anticipate any issues with  
38 regard to change orders based on our experience,  
39 references and it's a new construction.

40 00:19:35 RUSSELL DAVIDSON

41 Uh, I just want to weigh in that a little bit. We have  
42 experience with each of these contractors. I think

43 there'll be robust discussions about change orders  
44 and whether they're valid and whether the  
45 amounts are valid, but we're up to the task and I  
46 would say that's par for the course with public  
47 construction, and I would keep, also keep in mind  
48 that you do have a robust construction  
49 contingency to handle those issues, so that's not  
50 going to be a budget overrun issue.

51 00:20:06 ROBERT RIJOS

52 Thank you.

53 00:20:07 MARLYN ANDERSON

54 Any other questions? Lloyd, you want to just talk  
55 about the compliance goals for the contractors?

56 00:20:16 LLOYD DICKERSON

57 Absolutely. So we wanted to say we took, all of our  
58 team, we looked at all of the firms selected and we  
59 reviewed all of their preliminary utilization plans.  
60 As the ICO we were excited with the amount of  
61 good faith effort that everyone put forth and  
62 briefly, I'll let you, I'll give you an idea where we  
63 stand. And these numbers are for now that each  
64 one of these contractors have stated they intend  
65 to do more. Uhm, and they do and we have been  
66 working back and forth with other contractors  
67 making sure that they use certified New York State  
68 firms. So currently Piazza has a 6% overage on the  
69 MBE side and on the women side about 3% and  
70 Lombardo is about 4.8% over on the MBE and  
71 about 4.3% over on the W. When we get to J&M  
72 because with some equipment that they have to  
73 purchase, they're at about the negative 2.58% and  
74 about 4% on a WBE side but back and forth they  
75 did vow to increase that number. A lot of their  
76 contractors they do plan on purchasing the  
77 supplies from MWBE firms so I speak with Lou a  
78 few times and we're working with him to increase  
79 that as well. As far as Talt #4 they're over the MBE  
80 by 1% and the W by 0.7% so in totality, this is the  
81 ICO's dream because we're going into the project  
82 with over \$4 million dollars in MWBE surplus and I  
83 was telling the guys on the call earlier that I spoke  
84 with Piazza last week and they plan on doing

YJSCB 01/28/21 Mtg Minutes

1 another \$1.5 million in MBE participation with the  
2 drywall package. So again, when we have our  
3 kickoff meetings with them, we plan on seeing a  
4 lot more to this and we're just excited about the  
5 opportunity. It gives us a nice cushion going into  
6 the project. Although each contractor is  
7 responsible for the goal, the project wide, it looks  
8 like we're over by 4% on the MBE currently and 3%  
9 on the WBE so there's room there to grow and  
10 we're looking forward to meeting with them and  
11 getting this number even higher.

12 00:22:45 MARLYN ANDERSON

13 Sounds good, any questions? No? All right, so  
14 we're going to move on to new business. The  
15 resolutions. So this resolution 2022-01 approving  
16 and authorizing general construction contract for  
17 Piazza Inc. Would anybody like to make a motion  
18 to approve? You guys are on mute.

19 00:23:09 RONALD MATTEN

20 I'll make a motion to approve

21 00:23:10 MARLYN ANDERSON

22 Thank you, seconded by.

23 00:23:16 JOSEPH APICELLA

24 I'll second

25 00:23:17 MARLYN ANDERSON

26 Second, thank you. All in favor?

27 00:23:20 MULTIPLE

28 Aye, aye, aye.

29 00:23:23 MARLYN ANDERSON

30 Any opposed? So that motion has been passed  
31 resolution 2022-01. The second resolution is 2022-  
32 02 approving and authorizing plumbing and fire  
33 protection contract for Lombardo. And you guy  
34 like, make a... let me slow it down. Would anybody  
35 like to make a motion to approve the resolution?

36 00:23:46 MAYOR SPANO

37 Motion

38 00:23:47 MARLYN ANDERSON

39 Thank you, Mayor. Seconded by?

40 00:23:51 JOSEPH APICELLA

41 Joe

42 00:23:53 MARLYN ANDERSON

43 Joe Apicella. All in favor?

44 00:23:54 MULTIPLE

45 Aye, aye, aye.

46 00:23:56 MARLYN ANDERSON

47 Any opposed? No opposed, right? So that  
48 resolution has been passed. The third resolution is  
49 resolution 2022-03, approving and authorizing the  
50 HVAC contract. That is for J&M Heating. Would  
51 anyone like to make a motion to approve? Thank  
52 you Doctor Hassell and seconded by the Mayor. All  
53 in favor? Any opposed? No. So that resolution has  
54 been passed for the Heating and HVAC system. The  
55 last resolution is resolution 2022-04, approving  
56 and authorizing the electrical contract for Talt  
57 Electric. Would anybody like to make a motion to  
58 approve?

59 00:24:46 DR. STEPHAN GIUFRIDA

60 Approve.

61 00:24:47 MARLYN ANDERSON

62 Thank you DR. GIUFRIDA, seconded by.

63 00:24:48 ROBERT RIJOS

64 Robert Rijos

65 00:24:51 MARLYN ANDERSON

66 Thank you Rijos. All in favor?

67 00:24:54 MULTIPLE

68 Aye, aye, aye.

69 00:24:55 MARLYN ANDERSON

70 Any opposed? So, no. So that resolution has been  
71 passed. Any questions before we adjourn this



YJSCB 01/28/21 Mtg Minutes

- 1 meeting? Somebody is on the phone so there is
- 2 not any questions for the meeting. Anybody would
- 3 like to make a motion to adjourn the meeting?
- 4 00:25:16 MAYOR SPANO
- 5 Motion
- 6 00:25:16 MARLYN ANDERSON
- 7 Mayor. Seconded by Doctor Hassell. All in favor?
- 8 00:25:20 MULTIPLE
- 9 Aye, aye, aye
- 10 00:25:23 MARLYN ANDERSON
- 11 Well, this motion has been adjourned. Thank you
- 12 everyone. Have a great weekend.
- 13 00:25:27
- 14 Thank you.
- 15 00:25:27 MARLYN ANDERSON
- 16 Oh, and we have something on the calendar.
- 17 00:25:28
- 18 Have a great weekend.
- 19 00:25:30 MARLYN ANDERSON
- 20 We have a meeting on the calendar in February,
- 21 but it's going to be moved a little down because I
- 22 think it's actually next week, which is the first week
- 23 in February, so we're probably going to move the
- 24 meeting further down on the calendar.
- 25 00:25:44 DR. STEPHAN GIUFRIDA
- 26 Thank you, Marlyn
- 27 00:25:45 MULTIPLE
- 28 Thank you, thank you. Congratulations...
- 29 00:25:45 MARLYN ANDERSON
- 30 You guys have a good weekend...